Improvements To Roads And RCC Drains at Brundhavana College Road Vinayakanagara Shivapura and Surrounding Area in

Ward No 05

EMB

First and Final Bill

Measurement Sheet

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements to Roads and RCC Drains at Brundavana collage Road, Vinayakanagara, Shivapura and Surrounding area in Ward No.05

MEASUREMENT SHEET - First and Final Bill

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
Item no.1		Dismantling of existing structures like culverts,bridges, retaining walls and other structure comprising of masonry, cementconcrete, wood work, steel work, including T&P and scaffolding wherevernecessary, sorting the dismantled material, disposal of unserviceablematerial and stacking the serviceable material with all liftsas per specifications. iii)Dismantling Stone Masonry. B. Rubble Stone masonry in cement mortar. complete as per specifications and directions of the Engineer in charge.										
		Item not operated										
Item no.2		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. and directions of the Engineer in charge.										
		Item not operated										
Item no.3		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of the Engineer in charge.										
			cum									
		Vide Total executed Quantity from premeasuremet Page no. 01 to 07								2794.54		
		Modified Schedule B Quantity								2790.98		
		Now To be Paid Qty										
		Quantity Limeted to								2790.98	217.88	608098.61
Item no.4		Removing and refixing stone slabs of drains and pointing in CM (1:3)complete as per specifications and directions of the Engineer in charge.										
		Item not operated										
Item no.5		Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete as per specifications and directions of the Engineer in charge.										
		Item not operated										
Item no.6		Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work .										
			cum									
		Vide Total executed Quantity from premeasuremet Page no. 08 to 14								469.39		
		Modified Schedule B Quantity								468.79		
		Now To be Paid Qty										
		Quantity Limeted to								468.79	5690.28	2667566.28
Item no.7		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per specification and as per the directions of the Engineer-in-charge of the work .										
Measurements Taken On												
		Drain Bottom Raft										
		Vinayaka Nagar										
		1st Cross Road										
		LHS (South Side)										
		From Dead EndTo Nandhini Pg										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	59		Cum	1	14.00	1.10	1.10	1.10	0.15	2.31		
59	62.7		Cum	1	3.70	1.10	1.10	1.10	0.15	0.61		
62.7	75.2		Cum	1	12.50	1.10	1.10	1.10	0.15	2.06		
75.2	83.9	ROAD BREAK	Cum	1	0.00	1.10	1.10	1.10	0.00	0.00		
83.9	92.4		Cum	1	8.50	1.10	1.10	1.10	0.15	1.40		
92.4	100.4		Cum	1	8.00	1.10	1.10	1.10	0.15	1.32		
100.4	120		Cum	1	19.60	1.10	1.10	1.10	0.15	3.23		
120	128.6		Cum	1	8.60	1.10	1.10	1.10	0.15	1.42		
128.6	143.6		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
143.6	155.2		Cum	1	11.60	1.10	1.10	1.10	0.15	1.91		

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer Byatarayanapura Sub Divis

Scanned by CamScanner

BBMP

First and Final Bill

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		RHS (North Side)										
		From Priyanka provission Store To Dead End										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	55		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
55	58.1		Cum	1	3.10	1.10	1.10	1.10	0.15	0.51		
58.1	63.8		Cum	1	5.70	1.10	1.10	1.10	0.15	0.94		
63.8	71.95		Cum	1	8.15	1.10	1.10	1.10	0.15	1.34		
71.95	75.05		Cum	1	3.10	1.10	1.10	1.10	0.15	0.51		
75.05	81.35		Cum	1	6.30	1.10	1.10	1.10	0.15	1.04		
81.35	84.25		Cum	1	2.90	1.10	1.10	1.10	0.15	0.48		
84.25	87.25		Cum	1	3.00	1.10	1.10	1.10	0.15	0.50		
87.25	101.85		Cum	1	14.60	1.10	1.10	1.10	0.15	2.41		
101.85	106.85		Cum	1	5.00	1.10	1.10	1.10	0.15	0.83		
106.85	121.65		Cum	1	14.80	1.10	1.10	1.10	0.15	2.44		
121.65	128.75		Cum	1	7.10	1.10	1.10	1.10	0.15	1.17		
128.75	138.75		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
138.75	143.75		Cum	1	5.00	1.10	1.10	1.10	0.15	0.83		
143.75	147.25		Cum	1	3.50	1.10	1.10	1.10	0.15	0.58		
147.25	152.75		Cum	1	5.50	1.10	1.10	1.10	0.15	0.91		
152.75	157.25		Cum	1	4.50	1.10	1.10	1.10	0.15	0.74		
		2nd Cross Road										
		LHS (South Side)										
		From 1st Main Road To Dead End										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	31.9		Cum	1	16.90	1.10	1.10	1.10	0.15	2.79		
31.9	36.4		Cum	1	4.50	1.10	1.10	1.10	0.15	0.74		
36.4	45.8		Cum	1	9.40	1.10	1.10	1.10	0.15	1.55		
45.8	51.8		Cum	1	6.00	1.10	1.10	1.10	0.15	0.99		
51.8	73.1		Cum	1	21.30	1.10	1.10	1.10	0.15	3.51		
73.1	82	ROAD BREAK	Cum	1	0.00	1.10	1.10	1.10	0.00	0.00		
82	97		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
97	110.9		Cum	1	13.90	1.10	1.10	1.10	0.15	2.29		
110.9	115.8		Cum	1	4.90	1.10	1.10	1.10	0.15	0.81		
115.8	119.6		Cum	1	3.80	1.10	1.10	1.10	0.15	0.63		
119.6	122.9		Cum	1	3.30	1.10	1.10	1.10	0.15	0.54		
122.9	138.7		Cum	1	15.80	1.10	1.10	1.10	0.15	2.61		
138.7	158		Cum	1	19.30	1.10	1.10	1.10	0.15	3.18		
		RHS (North Side)										
		From Dead End To Sun Suits Apartment										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60	74.7		Cum	1	14.70	1.10	1.10	1.10	0.15	2.43		
74.7	84.1	ROAD BREAK	Cum	1	0.00	1.10	1.10	1.10	0.00	0.00		
84.1	99.1		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
99.1	111.6		Cum	1	12.50	1.10	1.10	1.10	0.15	2.06		
111.6	129.6		Cum	1	18.00	1.10	1.10	1.10	0.15	2.97		
129.6	144.6		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
144.6	156.6		Cum	1	12.00	1.10	1.10	1.10	0.15	1.98		
		3rd Cross Road										
		LHS (South Side)										
		From Sai Nivasa To Vinayaka School										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60	74.3		Cum	1	14.30	1.10	1.10	1.10	0.15	2.36		
		RHS (North Side)										
		From Vinayaka School To Ravi Bike Point										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		

CIVIL Pro Sig..... Date..... BANGALORE PMC

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	B2	Avg(B)	Depth (m)	Quantity	Rate	Amount
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60	73		Cum	1	13.00	1.10	1.10	1.10	0.15	2.15		
73	74.3	No Work	Cum	1	0.00	1.10	1.10	1.10	0.00	0.00		
		4th Cross Road										
		LHS (South Side)										
		From Thatha Complex To Dead End										
0	17.9		Cum	1	17.90	0.90	0.90	0.90	0.15	2.42		
17.9	27		Cum	1	9.10	0.90	0.90	0.90	0.15	1.23		
27	36.1		Cum	1	9.10	0.90	0.90	0.90	0.15	1.23		
36.1	45.4		Cum	1	9.30	0.90	0.90	0.90	0.15	1.26		
45.4	51.7		Cum	1	6.30	0.90	0.90	0.90	0.15	0.85		
51.7	73.3		Cum	1	21.60	0.90	0.90	0.90	0.15	2.92		
73.3	79.8	**Road Break**	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
79.8	94.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
94.8	109.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
109.8	124.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
124.8	139.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
139.8	151.7		Cum	1	11.90	0.90	0.90	0.90	0.15	1.61		
		RHS (North Side)										
		From Dead End To 1st Main Road										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60	73.3		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19		
		Vinayakanagar govt school opp road										
		RHS (South Side)										
		From Cross Road To Govt School										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	31.4		Cum	1	16.40	1.10	1.10	1.10	0.15	2.71		
31.4	37.9	road break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
37.9	52.9		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
52.9	68.2		Cum	1	15.30	1.10	1.10	1.10	0.15	2.52		
		Water tank road										
		LHS (East Side)										
		From 7th Cross Road Water Tank										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	54		Cum	1	9.00	1.10	1.10	1.10	0.15	1.49		
54	61.6	road break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00		
61.6	76.6		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
76.6	86.1		Cum	1	9.50	1.10	1.10	1.10	0.15	1.57		
		RHS (West Side)										
		From Water Tank To Lakshmi Narasimha Nilaya										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	56.5		Cum	1	11.50	1.10	1.10	1.10	0.15	1.90		
		5th cross										
		LHS (South Side)										
		From Cross Road Via 1st Cross To 7th Cross To Dead End										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
60	74.5		Cum	1	14.50	1.10	1.10	1.10	0.15	2.39		

Assistant Executive Engineer
Dyaterayanapura Sub Division
B.B.M.P Bangalore-560032

23/11/2020

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC AssistantEngineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		RHS (North Side)										
		From Dead End To Sri Lakshmi Narasimha Swami nilaya										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75	82.3	road break	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
82.3	97.3		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
97.3	112.3		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
112.3	119.3		Cum	1	7.00	0.90	0.90	0.90	0.15	0.95		
		Between 4th and 5th cross										
		LHS (West Side)										
		From 5th Cross To 4th Cross										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	26.5		Cum	1	11.50	0.90	0.90	0.90	0.15	1.55		
		RHS (East Side)										
		From 4th Cross To 5th Cross										
0	9.8	No work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
9.8	26		Cum	1	16.20	0.90	0.90	0.90	0.15	2.19		
		1st main road										
		RHS (West Side)										
		Venkateshwara Residency To Maruthi Traders										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	36		Cum	1	6.00	0.90	0.90	0.90	0.15	0.81		
36	42.9	CULVERT	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
42.9	57.9		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
57.9	72.9		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
72.9	74.9		Cum	1	2.00	0.90	0.90	0.90	0.15	0.27		
74.9	80.1	CULVERT	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00		
80.1	95.1		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
95.1	106.5		Cum	1	11.40	0.90	0.90	0.90	0.15	1.54		
		Cross Road										
		LHS (South Side)										
		From Dead End To 1st main Road										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	43.3		Cum	1	13.30	0.90	0.90	0.90	0.15	1.80		
		Shivapura										
		1st A Cross Road										
		LHS (West Side)										
		From 1st Main Road To Dead End										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	40.4		Cum	1	10.40	0.90	0.90	0.90	0.15	1.40		
40.4	45		Cum	1	4.60	0.90	0.90	0.90	0.15	0.62		
45	51.5		Cum	1	6.50	0.90	0.90	0.90	0.15	0.88		
		RHS (East Side)										
		From Dead End To 1st Main Road										
0	7.4		Cum	1	7.40	0.90	0.90	0.90	0.15	1.00		
7.4	15.2		Cum	1	7.80	0.90	0.90	0.90	0.15	1.05		
15.2	24.2		Cum	1	9.00	0.90	0.90	0.90	0.15	1.22		
24.2	33.2		Cum	1	9.00	0.90	0.90	0.90	0.15	1.22		
33.2	42.3		Cum	1	9.10	0.90	0.90	0.90	0.15	1.23		
42.3	51.3		Cum	1	9.00	0.90	0.90	0.90	0.15	1.22		
		2ND A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Dead End										
0	9.1		Cum	1	9.10	0.90	0.90	0.90	0.15	1.23		
9.1	18.3		Cum	1	9.20	0.90	0.90	0.90	0.15	1.24		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Sig..... Date..... BANGALORE

Contractor PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
18.3	27.75		Cum	1	9.45	0.90	0.90	0.90	0.15	1.28		
27.75	36.35		Cum	1	8.60	0.90	0.90	0.90	0.15	1.16		
36.35	49.55		Cum	1	13.20	0.90	0.90	0.90	0.15	1.78		
		RHS (East Side)										
		From Dead End To 1st Main Road										
			Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
0	15		Cum	1	15.20	0.90	0.90	0.90	0.15	2.05		
15	30.2		Cum	1	6.30	0.90	0.90	0.90	0.15	0.85		
30.2	36.5		Cum	1	12.30	0.90	0.90	0.90	0.15	1.66		
36.5	48.8											
		3RD A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Venkateshwara Swami Nilaya										
			Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
0	15		Cum	1	12.60	0.90	0.90	0.90	0.15	1.70		
15	27.6		Cum	1	9.20	0.90	0.90	0.90	0.15	1.24		
27.6	36.8											
		RHS (East Side)										
		From Dead End To 1st Main Shivapura										
			Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
0	15		Cum	1	7.65	0.90	0.90	0.90	0.15	1.03		
15	22.65		Cum	1	8.80	0.90	0.90	0.90	0.15	1.19		
22.65	31.45		Cum	1	3.50	0.90	0.90	0.90	0.15	0.47		
31.45	34.95		Cum	1	11.90	0.90	0.90	0.90	0.15	1.61		
34.95	46.85											
		4TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road To Dead End										
			Cum	1	17.85	0.90	0.90	0.90	0.15	2.41		
0	17.85		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
17.85	32.85		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
32.85	47.85		Cum	1	8.35	0.90	0.90	0.90	0.15	1.13		
47.85	56.2		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
56.2	65.7											
		5TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road to R.O Plant										
			Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	60		Cum	1	2.10	0.90	0.90	0.90	0.15	0.28		
60	62.1											
		3RD B CROSS ROAD										
		LHS (East Side)										
		From Main Road To Dead End										
			Cum	1	12.10	0.90	0.90	0.90	0.15	1.63		
0	12.1		Cum	1	2.90	0.90	0.90	0.90	0.15	0.39		
12.1	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	19.00	0.90	0.90	0.90	0.15	2.57		
30	49		Cum	1	19.00	0.90	0.90	0.90	0.15	2.57		
49	68											
		Brundavana collage										
		Brundavana collage Back Gate Road										
		LHS (South Side)										
		From Aishwarya Nilaya to 5th main Road										
			Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75	90		Cum	1	11.00	0.90	0.90	0.90	0.15	1.49		
90	101											
		RHS (North Side)										
		From 5th main To SBI Bank Road										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

Assistant Executive Engineer Byatarayanapura Sub Division BBMP Bangalore-560024

Scanned by CamScanner

Chainage		Description of work	Unit	No	Length	Breadth(m)			Depth	Quantity	Rate	Amount
From	To				(m)	B1	B2	Avg(B)	(m)			
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60	75		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
75	90		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
90	100.8		Cum	1	10.80	0.90	0.90	0.90	0.15	1.46		
		SBI BANK ROAD										
		LHS (West Side)										
		From Bagaluru Main Road To Aishwarya Nilaya										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	61.6		Cum	1	16.60	0.90	0.90	0.90	0.15	2.24		
61.6	71		Cum	1	9.40	0.90	0.90	0.90	0.15	1.27		
71	86		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
86	101		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
101	115.3		Cum	1	14.30	0.90	0.90	0.90	0.15	1.93		
115.3	126.6		Cum	1	11.30	0.90	0.90	0.90	0.15	1.53		
126.6	131.1		Cum	1	4.50	0.90	0.90	0.90	0.15	0.61		
131.1	146.1		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
146.1	161.1		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
161.1	176.1		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
176.1	188.4		Cum	1	12.30	0.90	0.90	0.90	0.15	1.66		
188.4	192.8		Cum	1	4.40	0.90	0.90	0.90	0.15	0.59		
192.8	207.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
207.8	222.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
222.8	237.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
237.8	252.8		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
252.8	270.8		Cum	1	18.00	0.90	0.90	0.90	0.15	2.43		
270.8	294.2		Cum	1	23.40	0.90	0.90	0.90	0.15	3.16		
294.2	306.5		Cum	1	12.30	0.90	0.90	0.90	0.15	1.66		
		SBI BANK ROAD										
		RHS (East side)										
		From Bagaluru Main Road To Harini Grand Apartment										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	28		Cum	1	13.00	0.90	0.90	0.90	0.15	1.76		
28	48.6		Cum	1	20.60	0.90	0.90	0.90	0.15	2.78		
48.6	67.2		Cum	1	18.60	0.90	0.90	0.90	0.15	2.51		
67.2	76.2		Cum	1	9.00	0.90	0.90	0.90	0.15	1.22		
76.2	103		Cum	1	26.80	0.90	0.90	0.90	0.15	3.62		
103	121.2		Cum	1	18.20	0.90	0.90	0.90	0.15	2.46		
121.2	129.6		Cum	1	8.40	0.90	0.90	0.90	0.15	1.13		
129.6	132.7		Cum	1	3.10	0.90	0.90	0.90	0.15	0.42		
132.7	135.15		Cum	1	2.45	0.90	0.90	0.90	0.15	0.33		
135.15	148.85		Cum	1	13.70	0.90	0.90	0.90	0.15	1.85		
148.85	158.25		Cum	1	9.40	0.90	0.90	0.90	0.15	1.27		
158.25	173.25		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
173.25	188.25		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
188.25	203.25		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
203.25	220.15		Cum	1	16.90	0.90	0.90	0.90	0.15	2.28		
220.15	226.95		Cum	1	6.80	0.90	0.90	0.90	0.15	0.92		
226.95	241.95		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
241.95	256.95		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
256.95	271.95		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
271.95	286.95		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
286.95	303.85		Cum	1	16.90	0.90	0.90	0.90	0.15	2.28		
		Drain Side Wall										
		Vinayaka Nagar										
		0st Cross Road										
		LHS (South Side)										
		From Dead EndTo Nandhini Pg										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	59		Cum	2	14.00	0.15	0.15	0.15	0.60	2.52		
59	62.7		Cum	2	3.70	0.15	0.15	0.15	0.60	0.67		
62.7	75.2		Cum	2	12.50	0.15	0.15	0.15	0.60	2.25		
75.2	83.9	ROAD BREAK	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE
PMC

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	B2	Avg(B)	Depth (m)	Quantity	Rate	Amount
83.9	92.4		Cum	2	8.50	0.15	0.15	0.15	0.60	1.53		
92.4	100.4		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
100.4	120		Cum	2	19.60	0.15	0.15	0.15	0.60	3.53		
120	128.6		Cum	2	8.60	0.15	0.15	0.15	0.60	1.55		
128.6	143.6		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
143.6	155.2		Cum	2	11.60	0.15	0.15	0.15	0.60	2.09		
		RHS (North Side)										
		From Priyanka provission Store To Dead End										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	55		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
55	58.1		Cum	2	3.10	0.15	0.15	0.15	0.60	0.56		
58.1	63.8		Cum	2	5.70	0.15	0.15	0.15	0.60	1.03		
63.8	71.95		Cum	2	8.15	0.15	0.15	0.15	0.60	1.47		
71.95	75.05		Cum	2	3.10	0.15	0.15	0.15	0.60	0.56		
75.05	81.35		Cum	2	6.30	0.15	0.15	0.15	0.60	1.13		
81.35	84.25		Cum	2	2.90	0.15	0.15	0.15	0.60	0.52		
84.25	87.25		Cum	2	3.00	0.15	0.15	0.15	0.60	0.54		
87.25	101.85		Cum	2	14.60	0.15	0.15	0.15	0.60	2.63		
101.85	106.85		Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
106.85	121.65		Cum	2	14.80	0.15	0.15	0.15	0.60	2.66		
121.65	128.75		Cum	2	7.10	0.15	0.15	0.15	0.60	1.28		
128.75	138.75		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
138.75	143.75		Cum	2	5.00	0.15	0.15	0.15	0.60	0.90		
143.75	147.25		Cum	2	3.50	0.15	0.15	0.15	0.60	0.63		
147.25	152.75		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
152.75	157.25		Cum	2	4.50	0.15	0.15	0.15	0.60	0.81		
		2nd Cross Road										
		LHS (South Side)										
		From 1st Main Road To Dead End										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	31.9		Cum	2	16.90	0.15	0.15	0.15	0.60	3.04		
31.9	36.4		Cum	2	4.50	0.15	0.15	0.15	0.60	0.81		
36.4	45.8		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
45.8	51.8		Cum	2	6.00	0.15	0.15	0.15	0.60	1.08		
51.8	73.1		Cum	2	21.30	0.15	0.15	0.15	0.60	3.83		
73.1	82	ROAD BREAK	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
82	97		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
97	110.9		Cum	2	13.90	0.15	0.15	0.15	0.60	2.50		
110.9	115.8		Cum	2	4.90	0.15	0.15	0.15	0.60	0.88		
115.8	119.6		Cum	2	3.80	0.15	0.15	0.15	0.60	0.68		
119.6	122.9		Cum	2	3.30	0.15	0.15	0.15	0.60	0.59		
122.9	138.7		Cum	2	15.80	0.15	0.15	0.15	0.60	2.84		
138.7	158		Cum	2	19.30	0.15	0.15	0.15	0.60	3.47		
		RHS (North Side)										
		From Dead End To Sun Suits Apartment										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	74.7		Cum	2	14.70	0.15	0.15	0.15	0.60	2.65		
74.7	84.1	ROAD BREAK	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
84.1	99.1		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
99.1	111.6		Cum	2	12.50	0.15	0.15	0.15	0.60	2.25		
111.6	129.6		Cum	2	18.00	0.15	0.15	0.15	0.60	3.24		
129.6	144.6		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
144.6	156.6		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
		3rd Cross Road										
		LHS (South Side)										
		From Sai Nivasa To Vinayaka School										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	74.3		Cum	2	14.30	0.15	0.15	0.15	0.60	2.57		

Assistant Executive Engin
Basavarayanapura Sub Divisi
B.B.M.P Bangalore-56002

CIVIL PMC Sig.... Date.... BANGALORE

Contractor PMC Assistant Engineer

Assistant Executive Engine
Basavarayanapura Sub Divisio
B.B.M P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		RHS (North Side)										
		From Vinayaka School To Ravi Bike Point										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	73		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
73	74.3	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
		4th Cross Road										
		LHS (South Side)										
		From Thatha Complex To Dead End										
0	17.9		Cum	2	17.90	0.15	0.15	0.15	0.60	3.22		
17.9	27		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
27	36.1		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
36.1	45.4		Cum	2	9.30	0.15	0.15	0.15	0.60	1.67		
45.4	51.7		Cum	2	6.30	0.15	0.15	0.15	0.60	1.13		
51.7	73.3		Cum	2	21.60	0.15	0.15	0.15	0.60	3.89		
73.3	79.8	Road Break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
79.8	94.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
94.8	109.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
109.8	124.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
124.8	139.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
139.8	151.7		Cum	2	11.90	0.15	0.15	0.15	0.60	2.14		
		RHS (North Side)										
		From Dead End To 1st Main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	73.3		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
		Vinayakanagar govt school opp road										
		RHS (South Side)										
		From Cross Road To Govt School										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	31.4		Cum	2	16.40	0.15	0.15	0.15	0.60	2.95		
31.4	37.9	road break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
37.9	52.9		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
52.9	68.2		Cum	2	15.30	0.15	0.15	0.15	0.60	2.75		
		Water tank road										
		LHS (East Side)										
		From 7th Cross Road Water Tank										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	54		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
54	61.6	road break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
61.6	76.6		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
76.6	86.1		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
		RHS (West Side)										
		From Water Tank To Lakshmi Narasimha Nilaya										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	56.5		Cum	2	11.50	0.15	0.15	0.15	0.60	2.07		
		5th cross										
		LHS (South Side)										
		From Cross Road Via 1st Cross To 7th Cross To Dead End										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

Contractor

CIVIL Prd Sig..... Date..... BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage		Description of work	Unit	No	Length	Breadth(m)			Depth	Quantity	Rate	Amount
					(m)	B1	B2	Avg(B)	(m)			
From	To		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	14.50	0.15	0.15	0.15	0.60	2.61		
60	74.5	RHS (North Side)										
		From Dead End To Sri Lakshmi Narasimha Swami nilaya										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75	82.3	road break	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
82.3	97.3		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
97.3	112.3		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
112.3	119.3		Cum	2	7.00	0.15	0.15	0.15	0.60	1.26		
		Between 4th and 5th cross										
		LHS (West Side)										
		From 5th Cross To 4th Cross										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	26.5		Cum	2	11.50	0.15	0.15	0.15	0.60	2.07		
		RHS (East Side)				0.00	0.00					
		From 4th Cross To 5th Cross										
0	9.8		Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
9.8	26		Cum	2	16.20	0.15	0.15	0.15	0.60	2.92		
		1st main road										
		RHS (West Side)										
		Venkateshwara Residency To Maruthi Traders										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	36		Cum	2	6.00	0.15	0.15	0.15	0.60	1.08		
36	42.9	CULVERT	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
42.9	57.9		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
57.9	72.9		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
72.9	74.9		Cum	2	2.00	0.15	0.15	0.15	0.60	0.36		
74.9	80.1	CULVERT	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
80.1	95.1		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
95.1	106.5		Cum	2	11.40	0.15	0.15	0.15	0.60	2.05		
		Cross Road										
		LHS (South Side)										
		From Dead End To 1st main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	43.3		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
		Shivapura										
		1st A Cross Road										
		LHS (West Side)										
		From 1st Main Road To Dead End										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	40.4		Cum	2	10.40	0.15	0.15	0.15	0.60	1.87		
40.4	45		Cum	2	4.60	0.15	0.15	0.15	0.60	0.83		
45	51.5		Cum	2	6.50	0.15	0.15	0.15	0.60	1.17		
		RHS (East Side)										
		From Dead End To 1st Main Road										
0	7.4		Cum	2	7.40	0.15	0.15	0.15	0.60	1.33		
7.4	15.2		Cum	2	7.80	0.15	0.15	0.15	0.60	1.40		
15.2	24.2		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
24.2	33.2		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
33.2	42.3		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
42.3	51.3		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
		2ND A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Dead End										
0	9.1		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
9.1	18.3		Cum	2	9.20	0.15	0.15	0.15	0.60	1.66		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

CIVIL PRO
Sig.
Date
BANGALORE

Contractor

PMC

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
18.3	27.75		Cum	2	9.45	0.15	0.15	0.15	0.60	1.70		
27.75	36.35		Cum	2	8.60	0.15	0.15	0.15	0.60	1.55		
36.35	49.55		Cum	2	13.20	0.15	0.15	0.15	0.60	2.38		
		RHS (East Side)				0.00	0.00					
		From Dead End To 1st Main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30.2		Cum	2	15.20	0.15	0.15	0.15	0.60	2.74		
30.2	36.5		Cum	2	6.30	0.15	0.15	0.15	0.60	1.13		
36.5	48.8		Cum	2	12.30	0.15	0.15	0.15	0.70	2.58		
		3RD A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Venkateshwara Swami Nilaya										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	27.6		Cum	2	12.60	0.15	0.15	0.15	0.60	2.27		
27.6	36.8		Cum	2	9.20	0.15	0.15	0.15	0.60	1.66		
		RHS (East Side)										
		From Dead End To 1st Main Shivapura										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	22.65		Cum	2	7.65	0.15	0.15	0.15	0.60	1.38		
22.65	31.45		Cum	2	8.80	0.15	0.15	0.15	0.60	1.58		
31.45	34.95		Cum	2	3.50	0.15	0.15	0.15	0.60	0.63		
34.95	46.85		Cum	2	11.90	0.15	0.15	0.15	0.60	2.14		
		4TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road To Dead End										
0	17.85		Cum	2	17.85	0.15	0.15	0.15	0.85	4.55		
17.85	32.85		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
32.85	47.85		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
47.85	56.2		Cum	2	8.35	0.15	0.15	0.15	0.60	1.50		
56.2	65.7		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
		5TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road to R.O Plant										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	62.1		Cum	2	2.10	0.15	0.15	0.15	0.60	0.38		
		3RD B CROSS ROAD										
		LHS (East Side)										
		From Main Road To Dead End										
0	12.1		Cum	2	12.10	0.15	0.15	0.15	0.80	2.90		
12.1	15		Cum	2	2.90	0.15	0.15	0.15	0.60	0.52		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	49		Cum	2	19.00	0.15	0.15	0.15	0.35	2.00		
49	68		Cum	2	19.00	0.15	0.15	0.15	0.15	0.86		
		Brundavana collage										
		Brundavana collage Back Gate Road										
		LHS (South Side)										
		From Aishwarya Nilaya to 5th main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90	101		Cum	2	11.00	0.15	0.15	0.15	0.60	1.98		
		RHS (North Side)										
		From 5th main To SBI Bank Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

Contractor

CIVIL PRO
Sig.
Date.....
BANGALORE
PMC

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560026

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90	100.8		Cum	2	10.80	0.15	0.15	0.15	0.60	1.94		
		SBI BANK ROAD										
		LHS (West Side)										
		From Bagaluru Main Road To Aishwarya Nilaya										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	61.6		Cum	2	16.60	0.15	0.15	0.15	0.60	2.99		
61.6	71		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
71	86		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
86	101		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
101	115.3		Cum	2	14.30	0.15	0.15	0.15	0.60	2.57		
115.3	126.6		Cum	2	11.30	0.15	0.15	0.15	0.60	2.03		
126.6	131.1		Cum	2	4.50	0.15	0.15	0.15	0.60	0.81		
131.1	146.1		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
146.1	161.1		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
161.1	176.1		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
176.1	188.4		Cum	2	12.30	0.15	0.15	0.15	0.60	2.21		
188.4	192.8		Cum	2	4.40	0.15	0.15	0.15	0.60	0.79		
192.8	207.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
207.8	222.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
222.8	237.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
237.8	252.8		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
252.8	270.8		Cum	2	18.00	0.15	0.15	0.15	0.60	3.24		
270.8	294.2		Cum	2	23.40	0.15	0.15	0.15	0.60	4.21		
294.2	306.5		Cum	2	12.30	0.15	0.15	0.15	0.60	2.21		
		SBI BANK ROAD										
		RHS (East side)										
		From Bagaluru Main Road To Harini Grand Apartment										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	28		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
28	48.6		Cum	2	20.60	0.15	0.15	0.15	0.60	3.71		
48.6	67.2		Cum	2	18.60	0.15	0.15	0.15	0.60	3.35		
67.2	76.2		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
76.2	103		Cum	2	26.80	0.15	0.15	0.15	0.60	4.82		
103	121.2		Cum	2	18.20	0.15	0.15	0.15	0.60	3.28		
121.2	129.6		Cum	2	8.40	0.15	0.15	0.15	0.60	1.51		
129.6	132.7		Cum	2	3.10	0.15	0.15	0.15	0.60	0.56		
132.7	135.15		Cum	2	2.45	0.15	0.15	0.15	0.60	0.44		
135.15	148.85		Cum	2	13.70	0.15	0.15	0.15	0.60	2.47		
148.85	158.25		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
158.25	173.25		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
173.25	188.25		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
188.25	203.25		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
203.25	220.15		Cum	2	16.90	0.15	0.15	0.15	0.60	3.04		
220.15	226.95		Cum	2	6.80	0.15	0.15	0.15	0.60	1.22		
226.95	241.95		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
241.95	256.95		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
256.95	271.95		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
271.95	286.95		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
286.95	303.85		Cum	2	16.90	0.15	0.15	0.15	0.60	3.04		
									Sub Total	**920.19**		
		Culvert Bottom Raft										
		Vinayaka Nagar										
		5th Cross Road	Cum	1	5.20	1.10	1.10	1.10	0.20	1.14		
		6th cross Road	Cum	1	6.90	1.10	1.10	1.10	0.20	1.52		
		Vinayaka Nagara Main Road	Cum	1	7.00	1.10	1.10	1.10	0.20	1.54		
		Culvert Side Wall										
		Vinayaka Nagar										
		5th Cross Road	Cum	2	5.20	0.20	0.20	0.20	0.60	1.25		

Assistant Executive Engine
Byatarayanapura Sub Divisio
B.B.M.P Bangalore-560024

CIVILEPro Sig..... Date..... BANGALORE

Contractor

PMC

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		6th cross Road	Cum	2	6.90	0.20	0.20	0.20	0.60	1.66		
		Vinayaka Nagara Main Road	Cum	2	7.00	0.20	0.20	0.20	0.60	1.68		
								Sub Total		8.79		
									Total Executed Quantity	928.98		
									Modified Schedule B Quantity	927.64		
									Now To be Paid Qty			
									Quantity Limeted to	927.64	7420.17	6883229
Item no 8		Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping, or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. and as per the directions of the Engineer-in-charge of the work .										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 15 to 15								65.34		
									Modified Schedule B Quantity	65.33		
									Now To be Paid Qty			
									Quantity Limeted to	65.33	75907.17	4959015.42
Item no 9		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete (Data Rate)complete as per specifications and directions of the Engineer in charge.										
Measurements Taken On												
		Vinayaka Nagar										
		1st Cross Road										
		LHS (South Side)										
		From Dead EndTo Nandhini Pg										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	59		Sqm	1	14.00	0.90	0.90	0.90		12.60		
59	62.7		Sqm	1	3.70	0.90	0.90	0.90		3.33		
62.7	75.2		Sqm	1	12.50	0.90	0.90	0.90		11.25		
75.2	83.9	ROAD BREAK	Sqm	1	0.00	0.90	0.90	0.90		0.00		
83.9	92.4		Sqm	1	8.50	0.90	0.90	0.90		7.65		
92.4	100.4		Sqm	1	8.00	0.90	0.90	0.90		7.20		
100.4	120		Sqm	1	19.60	0.90	0.90	0.90		17.64		
120	128.6		Sqm	1	8.60	0.90	0.90	0.90		7.74		
128.6	143.6		Sqm	1	15.00	0.90	0.90	0.90		13.50		
143.6	155.2		Sqm	1	11.60	0.90	0.90	0.90		10.44		
		RHS (North Side)										
		From Priyanka provission Store To Dead End										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	55		Sqm	1	10.00	0.90	0.90	0.90		9.00		
55	58.1		Sqm	1	3.10	0.90	0.90	0.90		2.79		
58.1	63.8		Sqm	1	5.70	0.90	0.90	0.90		5.13		
63.8	71.95		Sqm	1	8.15	0.90	0.90	0.90		7.34		
71.95	75.05		Sqm	1	3.10	0.90	0.90	0.90		2.79		
75.05	81.35		Sqm	1	6.30	0.90	0.90	0.90		5.67		
81.35	84.25		Sqm	1	2.90	0.90	0.90	0.90		2.61		
84.25	87.25		Sqm	1	3.00	0.90	0.90	0.90		2.70		
87.25	101.85		Sqm	1	14.60	0.90	0.90	0.90		13.14		
101.85	106.85		Sqm	1	5.00	0.90	0.90	0.90		4.50		
106.85	121.65		Sqm	1	14.80	0.90	0.90	0.90		13.32		
121.65	128.75		Sqm	1	7.10	0.90	0.90	0.90		6.39		
128.75	138.75		Sqm	1	10.00	0.90	0.90	0.90		9.00		
138.75	143.75		Sqm	1	5.00	0.90	0.90	0.90		4.50		
143.75	147.25		Sqm	1	3.50	0.90	0.90	0.90		3.15		
147.25	152.75		Sqm	1	5.50	0.90	0.90	0.90		4.95		
152.75	157.25		Sqm	1	4.50	0.90	0.90	0.90		4.05		

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engi Byatarayanapura Sub Di

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		2nd Cross Road										
		LHS (South Side)										
		From 1st Main Road To Dead End										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	31.9		Sqm	1	16.90	0.90	0.90	0.90		15.21		
31.9	36.4		Sqm	1	4.50	0.90	0.90	0.90		4.05		
36.4	45.8		Sqm	1	9.40	0.90	0.90	0.90		8.46		
45.8	51.8		Sqm	1	6.00	0.90	0.90	0.90		5.40		
51.8	73.1		Sqm	1	21.30	0.90	0.90	0.90		19.17		
73.1	82	ROAD BREAK	Sqm	1	0.00	0.90	0.90	0.90		0.00		
82	97		Sqm	1	15.00	0.90	0.90	0.90		13.50		
97	110.9		Sqm	1	13.90	0.90	0.90	0.90		12.51		
110.9	115.8		Sqm	1	4.90	0.90	0.90	0.90		4.41		
115.8	119.6		Sqm	1	3.80	0.90	0.90	0.90		3.42		
119.6	122.9		Sqm	1	3.30	0.90	0.90	0.90		2.97		
122.9	138.7		Sqm	1	15.80	0.90	0.90	0.90		14.22		
138.7	158		Sqm	1	19.30	0.90	0.90	0.90		17.37		
		RHS (North Side)										
		From Dead End To Sun Suits Apartment										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	74.7		Sqm	1	14.70	0.90	0.90	0.90		13.23		
74.7	84.1	ROAD BREAK	Sqm	1	0.00	0.90	0.90	0.90		0.00		
84.1	99.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
99.1	111.6		Sqm	1	12.50	0.90	0.90	0.90		11.25		
111.6	129.6		Sqm	1	18.00	0.90	0.90	0.90		16.20		
129.6	144.6		Sqm	1	15.00	0.90	0.90	0.90		13.50		
144.6	156.6		Sqm	1	12.00	0.90	0.90	0.90		10.80		
		3rd Cross Road										
		LHS (South Side)										
		From Sai Nivasa To Vinayaka School										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	74.3		Sqm	1	14.30	0.90	0.90	0.90		12.87		
		RHS (North Side)										
		From Vinayaka School To Ravi Bike Point										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	73		Sqm	1	13.00	0.90	0.90	0.90		11.70		
73	74.3	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		4th Cross Road										
		LHS (South Side)										
		From Thatha Complex To Dead End										
0	17.9		Sqm	1	17.90	0.90	0.90	0.90		16.11		
17.9	27		Sqm	1	9.10	0.90	0.90	0.90		8.19		
27	36.1		Sqm	1	9.10	0.90	0.90	0.90		8.19		
36.1	45.4		Sqm	1	9.30	0.90	0.90	0.90		8.37		
45.4	51.7		Sqm	1	6.30	0.90	0.90	0.90		5.67		
51.7	73.3		Sqm	1	21.60	0.90	0.90	0.90		19.44		
73.3	79.8	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
79.8	94.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
94.8	109.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
109.8	124.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
124.8	139.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
139.8	151.7		Sqm	1	11.90	0.90	0.90	0.90		10.71		

Assistant Executive Engin
Byatarayanapura Sub Divisi
B.B.M P Bangalore-56007

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

Assistant Executive Engineer
Byatarayanapura

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		RHS (North Side)										
		From Dead End To 1st Main Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	73.3		Sqm	1	13.30	0.90	0.90	0.90		11.97		
		Vinayakanagar govt school opp road										
		RHS (South Side)										
		From Cross Road To Govt School										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	31.4		Sqm	1	16.40	0.90	0.90	0.90		14.76		
31.4	37.9	road break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
37.9	52.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
52.9	68.2		Sqm	1	15.30	0.90	0.90	0.90		13.77		
		Water tank road										
		LHS (East Side)										
		From 7th Cross Road Water Tank										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	54		Sqm	1	9.00	0.90	0.90	0.90		8.10		
54	61.6	road break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
61.6	76.6		Sqm	1	15.00	0.90	0.90	0.90		13.50		
76.6	86.1		Sqm	1	9.50	0.90	0.90	0.90		8.55		
		RHS (West Side)										
		From Water Tank To Lakshmi Narasimha Nilaya										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	56.5		Sqm	1	11.50	0.90	0.90	0.90		10.35		
		5th cross										
		LHS (South Side)										
		From Cross Road Via 1st Cross To 7th Cross To Dead End										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	74.5		Sqm	1	14.50	0.90	0.90	0.90		13.05		
		RHS (North Side)										
		From Dead End To Sri Lakshmi Narasimha Swami nilaya										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	82.3	road break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
82.3	97.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
97.3	112.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
112.3	119.3		Sqm	1	7.00	0.90	0.90	0.90		6.30		
		Between 4th and 5th cross										
		LHS (West Side)										
		From 5th Cross To 4th Cross										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	26.5		Sqm	1	11.50	0.90	0.90	0.90		10.35		
		RHS (East Side)										
		From 4th Cross To 5th Cross										
0	9.8		Sqm	1	0.00	0.90	0.90	0.90		0.00		
9.8	26		Sqm	1	16.20	0.90	0.90	0.90		14.58		

Assistant Executive Engine
Byatarayanapura Sub Divisio
B.B.M.P Bangalore-560024

CIVIL PWD
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engine
Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		1st main road										
		RHS (West Side)										
		Venkateshwara Residency To Maruthi Traders										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	36		Sqm	1	6.00	0.90	0.90	0.90		5.40		
36	42.9	CULVERT	Sqm	1	0.00	0.90	0.90	0.90		0.00		
42.9	57.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
57.9	72.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
72.9	74.9		Sqm	1	2.00	0.90	0.90	0.90		1.80		
74.9	80.1	CULVERT	Sqm	1	0.00	0.90	0.90	0.90		0.00		
80.1	95.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
95.1	106.5		Sqm	1	11.40	0.90	0.90	0.90		10.26		
		Cross Road										
		LHS (South Side)										
		From Dead End To 1st main Road										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	43.3		Sqm	1	13.30	0.75	0.75	0.75		9.98		
		Shivapura										
		1st A Cross Road										
		LHS (West Side)										
		From 1st Main Road To Dead End										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	40.4		Sqm	1	10.40	0.90	0.90	0.90		9.36		
40.4	45		Sqm	1	4.60	0.90	0.90	0.90		4.14		
45	51.5		Sqm	1	6.50	0.90	0.90	0.90		5.85		
		RHS (East Side)										
		From Dead End To 1st Main Road										
0	7.4		Sqm	1	7.40	0.90	0.90	0.90		6.66		
7.4	15.2		Sqm	1	7.80	0.90	0.90	0.90		7.02		
15.2	24.2		Sqm	1	9.00	0.90	0.90	0.90		8.10		
24.2	33.2		Sqm	1	9.00	0.90	0.90	0.90		8.10		
33.2	42.3		Sqm	1	9.10	0.90	0.90	0.90		8.19		
42.3	51.3		Sqm	1	9.00	0.90	0.90	0.90		8.10		
		2ND A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Dead End										
0	9.1		Sqm	1	9.10	0.90	0.90	0.90		8.19		
9.1	18.3		Sqm	1	9.20	0.90	0.90	0.90		8.28		
18.3	27.75		Sqm	1	9.45	0.90	0.90	0.90		8.51		
27.75	36.35		Sqm	1	8.60	0.90	0.90	0.90		7.74		
36.35	49.55		Sqm	1	13.20	0.90	0.90	0.90		11.88		
		RHS (East Side)										
		From Dead End To 1st Main Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30.2		Sqm	1	15.20	0.90	0.90	0.90		13.68		
30.2	36.5		Sqm	1	6.30	0.90	0.90	0.90		5.67		
36.5	48.8		Sqm	1	12.30	0.90	0.90	0.90		11.07		
		3RD A CROSS ROAD										
		LHS (West Side)										
		From 1st main Shivapura To Venkateshwara Swami Nilaya										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	27.6		Sqm	1	12.60	0.90	0.90	0.90		11.34		
27.6	36.8		Sqm	1	9.20	0.90	0.90	0.90		8.28		
		RHS (East Side)										
		From Dead End To 1st Main Shivapura										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	22.65		Sqm	1	7.65	0.90	0.90	0.90		6.89		

Assistant Executive Engine
Byatarayanapura Sub Divisio
B.B.M.P Bangalore-560024

CIVIL PRO
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
22.65	31.45		Sqm	1	8.80	0.90	0.90	0.90		7.92		
31.45	34.95		Sqm	1	3.50	0.90	0.90	0.90		3.15		
34.95	46.85		Sqm	1	11.90	0.90	0.90	0.90		10.71		
		4TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road To Dead End										
0	17.85		Sqm	1	17.85	0.90	0.90	0.90		16.07		
17.85	32.85		Sqm	1	15.00	0.90	0.90	0.90		13.50		
32.85	47.85		Sqm	1	15.00	0.90	0.90	0.90		13.50		
47.85	56.2		Sqm	1	8.35	0.90	0.90	0.90		7.52		
56.2	65.7		Sqm	1	9.50	0.90	0.90	0.90		8.55		
		5TH B CROSS ROAD										
		RHS (West Side)										
		From 1st Main Road to R.O Plant										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	62.1		Sqm	1	2.10	0.90	0.90	0.90		1.89		
		3RD B CROSS ROAD										
		LHS (East Side)										
		From Main Road To Dead End										
0	12.1		Sqm	1	12.10	0.90	0.90	0.90		10.89		
12.1	15		Sqm	1	2.90	0.90	0.90	0.90		2.61		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	49		Sqm	1	19.00	0.90	0.90	0.90		17.10		
49	68		Sqm	1	19.00	0.90	0.90	0.90		17.10		
		Brundavana collage										
		Brundavana collage Back Gate Road										
		LHS (South Side)										
		From Aishwarya Nilaya to 5th main Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	101		Sqm	1	11.00	0.90	0.90	0.90		9.90		
		RHS (North Side)										
		From 5th main To SBI Bank Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	100.8		Sqm	1	10.80	0.90	0.90	0.90		9.72		
		SBI BANK ROAD										
		LHS (West Side)										
		From Bagaluru Main Road To Aishwarya Nilaya										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	61.6		Sqm	1	16.60	0.90	0.90	0.90		14.94		
61.6	71		Sqm	1	9.40	0.90	0.90	0.90		8.46		
71	86		Sqm	1	15.00	0.90	0.90	0.90		13.50		
86	101		Sqm	1	15.00	0.90	0.90	0.90		13.50		
101	115.3		Sqm	1	14.30	0.90	0.90	0.90		12.87		
115.3	126.6		Sqm	1	11.30	0.90	0.90	0.90		10.17		
126.6	131.1		Sqm	1	4.50	0.90	0.90	0.90		4.05		
131.1	146.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
146.1	161.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
161.1	176.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
176.1	188.4		Sqm	1	12.30	0.90	0.90	0.90		11.07		

Contractor

CIVIL PWD Sig..... Date..... BANGALORE

PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

18/11/20

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
188.4	192.8		Sqm	1	4.40	0.90	0.90	0.90		3.96		
192.8	207.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
207.8	222.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
222.8	237.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
237.8	252.8		Sqm	1	15.00	0.90	0.90	0.90		13.50		
252.8	270.8		Sqm	1	18.00	0.90	0.90	0.90		16.20		
270.8	294.2		Sqm	1	23.40	0.90	0.90	0.90		21.06		
294.2	306.5		Sqm	1	12.30	0.90	0.90	0.90		11.07		
		SBI BANK ROAD										
		RHS (East side)										
		From Bagaluru Main Road To Harini Grand Apartment										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	28		Sqm	1	13.00	0.90	0.90	0.90		11.70		
28	48.6		Sqm	1	20.60	0.90	0.90	0.90		18.54		
48.6	67.2		Sqm	1	18.60	0.90	0.90	0.90		16.74		
67.2	76.2		Sqm	1	9.00	0.90	0.90	0.90		8.10		
76.2	103		Sqm	1	26.80	0.90	0.90	0.90		24.12		
103	121.2		Sqm	1	18.20	0.90	0.90	0.90		16.38		
121.2	129.6		Sqm	1	8.40	0.90	0.90	0.90		7.56		
129.6	132.7		Sqm	1	3.10	0.90	0.90	0.90		2.79		
132.7	135.15		Sqm	1	2.45	0.90	0.90	0.90		2.20		
135.15	148.85		Sqm	1	13.70	0.90	0.90	0.90		12.33		
148.85	158.25		Sqm	1	9.40	0.90	0.90	0.90		8.46		
158.25	173.25		Sqm	1	15.00	0.90	0.90	0.90		13.50		
173.25	188.25		Sqm	1	15.00	0.90	0.90	0.90		13.50		
188.25	203.25		Sqm	1	15.00	0.90	0.90	0.90		13.50		
203.25	220.15		Sqm	1	16.90	0.90	0.90	0.90		15.21		
220.15	226.95		Sqm	1	6.80	0.90	0.90	0.90		6.12		
226.95	241.95		Sqm	1	15.00	0.90	0.90	0.90		13.50		
241.95	256.95		Sqm	1	15.00	0.90	0.90	0.90		13.50		
256.95	271.95		Sqm	1	15.00	0.90	0.90	0.90		13.50		
271.95	286.95		Sqm	1	15.00	0.90	0.90	0.90		13.50		
286.95	303.85		Sqm	1	16.90	0.90	0.90	0.90		15.21		
									Total Executed Quantity	**2533.49**		
									Tender Quantity	**2509.02**		
									Modified Schedule B Quantity upto125%	**2536.74**		
									Now To be Paid Qty			
									Quantity upto125%	**2533.49**	**2452.68**	**6213827.99**
Item no.10		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc complete as per specifications and directions of the Engineer in charge.										
Measurements Taken On												
		Vinayaka Nagar										
		5th Cross Road	Sqm	1	5.20	1.50	1.50	1.50		7.80		
		6th cross Road	Sqm	1	6.90	1.20	1.20	1.20		8.28		
		Vinayaka Nagara Main Road	Sqm	1	7.00	1.50	1.50	1.50		10.50		
									Total Executed Quantity	**26.58**		
									Modified Schedule B Quantity	**26.58**		
									Now To be Paid Qty	**26.58**	**5686.19**	**151138.93**
Item no.11		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202 & Pg No.136, Item No.17.4,17.1 (5km lead = 57+2*1.28X5)complete as per specifications and directions of the Engineer in charge.										
		Item not operated										

Assistant Executive Engin
Byatarayanapura Sub Divis
B.B.M.P. Bangalore-5600

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು
AssistantEngineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engin
Assistant Executive Engineer
Byatarayanapura Sub Divisi

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
Item no.12		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead, complete as per specifications and directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 16 to 20								1214.13		
		Tender Quantity								797.70		
		Modified Schedule B Quantity upto125%								997.13		
		Modified Schedule B Quantity above 125%								263.79		
		Now To be Paid Qty										
		Quantity upto125%								997.13	59.04	58870.26
		Quantity above 125%								217.00	59.04	12812.82
Item no.13		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 21 to 22								6464.82		
		Tender Quantity								2148.00		
		Modified Schedule B Quantity upto125%								2685.00		
		Modified Schedule B Quantity above 125%								3575.09		
		Now To be Paid Qty										
		Quantity upto125%								2685.00	43.39	116502.15
		Quantity above 125% limeted to								3575.09	43.39	155110.03
Item no.14		Scarifying by mechanical means stone metal crust 50mm to 100mm thick with pick axes along with premix carpet / surface dressing and stacking of old serviceable materials including cost of all labour charges complete as per specifications and directions of Engineer in charge										
		Item not operated										
Item no.15		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOMcomplete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 23 to 24								6464.82		
		Tender Quantity								2663.00		
		Modified Schedule B Quantity upto125%								3328.75		
		Modified Schedule B Quantity above 125%								2931.34		
		Now To be Paid Qty										
		Quantity upto125%								3328.75	6.67	22202.76
		Quantity above 125% limeted to								2931.34	6.67	19552.04
Item no.16		Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications Clause 401 of MORTH V Revision complete as per specifications and directions of the Engineer in charge.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 25 to 26								938.66		
		Tender Quantity								399.45		
		Modified Schedule B Quantity upto125%								499.31		
		Modified Schedule B Quantity above 125%								439.70		
		Now To be Paid Qty										
		Quantity upto125%								499.31	2093.67	1045395.60
		Quantity above 125% limeted to								439.70	2093.67	920588.79
Item no.17		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired densitycomplete as per specifications and directions of the Engineer in charge.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 27 to 32								2702.40		
		Tender Quantity								1410.19		
		Modified Schedule B Quantity upto125%								1762.74		
		Modified Schedule B Quantity above 125%								938.0		
		Now To be Paid Qty										
		Quantity upto125%								1762.74	2100.34	3702348.08
		Quantity above 125% limeted to								938.00	2100.34	1970125.22

CIVIL Hrd Sig..... Date..... BANGALORE

Contractor PMC

Assistant Executive Engineer Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
Item no.18		Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineriescomplete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 33 to 38								11749.58		
		Tender Quantity								6131.27		
		Modified Schedule B Quantity upto125%								7664.09		
		Modified Schedule B Quantity above 125%								4078.26		
		Now To be Paid Qty										
		Quantity upto125%								7664.09	23.36	179033.08
		Quantity above 125% limeted to								4078.26	23.36	95268.21
Item no.19		Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 39 to 46								12852.38		
		Tender Quantity								9262.30		
		Modified Schedule B Quantity upto125%								11577.88		
		Modified Schedule B Quantity above 125%								1273.18		
		Now To be Paid Qty										
		Quantity upto125%								11577.88	30.04	347799.37
		Quantity above 125% limeted to								1273.18	31.15	39658.33
Item no.20		Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen ,complete as per specifications and directions of the Engineer in charge.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 47 to 54								642.62		
		Tender Quantity								463.11		
		Modified Schedule B Quantity upto125%								578.89		
		Modified Schedule B Quantity above 125%								63.67		
		Now to be Paid Quantity										
		Quantity upto125%								578.89	6924.01	4008222.84
		Quantity above 125% limeted to								63.67	6724.88	428139.56
Item no.21		Cleaning the existing black topped surface with brooms,soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials,labhour, HOM of machineriescomplete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 55 to 58								13656.92		
		Modified Schedule B Quantity								13654.87		
		Now To be Paid Qty										
		Quantity limeted to								13654.87	5.56	75921.08
Item no.22		Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOMcomplete as per specifications and directions of the Engineer in charge.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 59 to 62								13656.92		
		Modified Schedule B Quantity								13654.44		
		Now To be Paid Qty										
		Quantity limeted to								13654.44	13.35	182286.77

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
Item no 23		Providing and laying Bituminous Concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment , rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision as per IRC SP-53-2015 - using 40-60 TPH capacity HMP with mechanical Paver, Gr-II (30-45mm) with 5.4 % of modified bitumen binder consisting of 4.97% VG- 30 bitumen (60/70 grade) 0.43% Plastomeric Thermoplastics (Waste plastic Additive).complete as per specifications and directions of the Engineer in charge.									
Measurements taken on												
		Vinayaka Nagara										
		1st main 1st Cross Road										
		From 1st Main Road To 5th Cross Road										
0	15		Cum	1	15.00	4.70	4.35	4.53	0.04	2.72		
15	30		Cum	1	15.00	4.35	4.36	4.36	0.04	2.61		
30	35.2		Cum	1	5.20	4.36	4.20	4.28	0.04	0.89		
35.2	36.4	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
36.4	51.4		Cum	1	15.00	5.35	5.35	5.35	0.04	3.21		
51.4	66.4		Cum	1	15.00	5.35	4.36	4.86	0.04	2.91		
66.4	73.9		Cum	1	7.50	4.36	4.50	4.43	0.04	1.33		
73.9	75.1	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
75.1	90.1		Cum	1	15.00	4.55	4.55	4.55	0.04	2.73		
90.1	105.1		Cum	1	15.00	4.55	4.60	4.58	0.04	2.75		
105.1	113.7		Cum	1	8.60	4.60	4.40	4.50	0.04	1.55		
113.7	123.2	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
123.2	138.2		Cum	1	15.00	4.70	4.70	4.70	0.04	2.82		
138.2	153.5		Cum	1	15.30	4.70	4.60	4.65	0.04	2.85		
		1st main 2nd Cross Road										
		From 1st Main Road To 5th Cross Road										
0	15		Cum	1	15.00	5.30	5.35	5.33	0.04	3.20		
15	30		Cum	1	15.00	5.35	5.15	5.25	0.04	3.15		
30	45		Cum	1	15.00	5.15	5.30	5.23	0.04	3.14		
45	60		Cum	1	15.00	5.30	5.05	5.18	0.04	3.11		
60	75		Cum	1	15.00	5.05	5.00	5.03	0.04	3.02		
75	90		Cum	1	15.00	5.00	5.50	5.25	0.04	3.15		
90	105		Cum	1	15.00	5.50	5.70	5.60	0.04	3.36		
105	115.4		Cum	1	10.40	5.70	6.50	6.10	0.04	2.54		
115.4	122.5	Road Break	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
122.5	137.5		Cum	1	15.00	5.15	5.15	5.15	0.04	3.09		
137.5	151.4		Cum	1	13.90	5.90	5.90	5.90	0.04	3.28		
		1st cross road										
		From 1st Main Road To Dead End										
0	15		Cum	1	15.00	6.40	6.40	6.40	0.04	3.84		
15	30		Cum	1	15.00	6.40	5.40	5.90	0.04	3.54		
30	45		Cum	1	15.00	5.40	6.70	6.05	0.04	3.63		
45	60		Cum	1	15.00	6.70	6.10	6.40	0.04	3.84		
60	75		Cum	1	15.00	6.10	6.20	6.15	0.04	3.69		
75	90		Cum	1	15.00	6.20	6.50	6.35	0.04	3.81		
90	105		Cum	1	15.00	6.50	6.20	6.35	0.04	3.81		
105	120		Cum	1	15.00	6.20	6.20	6.20	0.04	3.72		
120	135		Cum	1	15.00	6.20	6.40	6.30	0.04	3.78		
135	150		Cum	1	15.00	6.40	5.80	6.10	0.04	3.66		
150	156.9		Cum	1	6.90	5.80	5.70	5.75	0.04	1.59		
		2nd cross road										
		From Sun Suits Apartment To Dead End										
0	15		Cum	1	15.00	5.80	6.60	6.20	0.04	3.72		
15	30		Cum	1	15.00	6.60	5.00	5.80	0.04	3.48		
30	45		Cum	1	15.00	5.00	5.00	5.00	0.04	3.00		
45	60		Cum	1	15.00	5.00	6.50	5.75	0.04	3.45		
60	75		Cum	1	15.00	6.50	6.10	6.30	0.04	3.78		
75	90		Cum	1	15.00	6.10	6.50	6.30	0.04	3.78		
90	105		Cum	1	15.00	6.50	6.40	6.45	0.04	3.87		
105	120		Cum	1	15.00	6.40	6.00	6.20	0.04	3.72		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	B2	Avg(B)	Depth (m)	Quantity	Rate	Amount
			Cum	1	15.00	6.00	6.40	6.20	0.04	3.72		
120	135		Cum	1	15.00	6.40	5.80	6.10	0.04	3.66		
135	150		Cum	1	7.10	5.80	6.20	6.00	0.04	1.70		
150	157.1	3rd cross										
		From Sai Nivas Building To vinayaka School										
			Cum	1	15.00	5.90	6.10	6.00	0.04	3.60		
0	15		Cum	1	15.00	6.10	6.30	6.20	0.04	3.72		
15	30		Cum	1	15.00	6.30	6.30	6.30	0.04	3.78		
30	45		Cum	1	15.00	6.30	5.60	5.95	0.04	3.57		
45	60		Cum	1	15.10	5.60	6.70	6.15	0.04	3.71		
60	75.1	4th cross										
		From Thatha Complex To Dead End										
			Cum	1	15.00	6.00	5.90	5.95	0.04	3.57		
0	15		Cum	1	15.00	5.90	4.70	5.30	0.04	3.18		
15	30		Cum	1	15.00	4.70	6.20	5.45	0.04	3.27		
30	45		Cum	1	15.00	6.20	6.30	6.25	0.04	3.75		
45	60		Cum	1	15.10	6.30	5.20	5.75	0.04	3.47		
60	75.1	road break	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
75.1	80.7		Cum	1	15.00	5.20	4.80	5.00	0.04	3.00		
80.7	95.7		Cum	1	15.00	4.80	5.80	5.30	0.04	3.18		
95.7	110.7		Cum	1	15.00	5.80	5.90	5.85	0.04	3.51		
110.7	125.7		Cum	1	15.00	5.90	5.90	5.90	0.04	3.54		
125.7	140.7		Cum	1	15.90	5.90	6.70	6.30	0.04	4.01		
140.7	156.6	5th cross										
		From Thata Complex To Dead End										
			Cum	1	15.00	4.50	3.90	4.20	0.04	2.52		
0	15		Cum	1	15.00	3.90	4.35	4.13	0.04	2.48		
15	30		Cum	1	15.00	4.35	4.90	4.63	0.04	2.78		
30	45		Cum	1	15.00	4.90	5.00	4.95	0.04	2.97		
45	60		Cum	1	14.20	5.00	5.40	5.20	0.04	2.95		
60	74.2	road break	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
74.2	81.4		Cum	1	15.00	6.60	6.60	6.60	0.04	3.96		
81.4	96.4		Cum	1	15.00	6.60	6.50	6.55	0.04	3.93		
96.4	111.4		Cum	1	15.00	6.50	6.60	6.55	0.04	3.93		
111.4	126.4		Cum	1	15.00	6.60	6.80	6.70	0.04	4.02		
126.4	141.4		Cum	1	9.00	6.80	6.80	6.80	0.04	2.45		
141.4	150.4		Cum	1	5.40	1.40	1.40	1.40	0.04	0.30		
150.4	155.8	7th main road										
		From Bagaluru Main Road To Dead End										
			Cum	1	15.00	5.00	5.60	5.30	0.04	3.18		
0	15		Cum	1	15.00	5.60	5.80	5.70	0.04	3.42		
15	30		Cum	1	15.00	5.80	5.70	5.75	0.04	3.45		
30	45		Cum	1	15.00	5.70	5.10	5.40	0.04	3.24		
45	60		Cum	1	15.00	5.10	5.20	5.15	0.04	3.09		
60	75		Cum	1	15.00	5.20	5.40	5.30	0.04	3.18		
75	90		Cum	1	14.00	5.40	5.00	5.20	0.04	2.91		
90	104		Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
104	110.5	road break	Cum	1	15.00	5.90	6.50	6.20	0.04	3.72		
110.5	125.5		Cum	1	15.00	6.50	4.20	5.35	0.04	3.21		
125.5	140.5		Cum	1	15.00	4.20	4.60	4.40	0.04	2.64		
140.5	155.5		Cum	1	15.00	4.60	5.50	5.05	0.04	3.03		
155.5	170.5		Cum	1	15.00	5.50	4.50	5.00	0.04	3.00		
170.5	185.5		Cum	1	15.00	4.50	6.10	5.30	0.04	3.18		
185.5	200.5		Cum	1	24.10	6.10	6.50	6.30	0.04	6.07		
200.5	224.6		Cum	1	0.00	0.00	5.20	0.00	0.04	0.00		
224.6	232.9	road break	Cum	1	15.00	5.00	5.00	5.00	0.04	3.00		
232.9	247.9		Cum	1	15.00	5.00	5.20	5.10	0.04	3.06		
247.9	262.9		Cum	1	15.00	5.20	5.20	5.20	0.04	3.12		
262.9	277.9		Cum	1	15.00	5.20	5.10	5.15	0.04	3.09		
277.9	292.9		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06		
292.9	307.9		Cum	1	29.30	5.10	5.10	5.10	0.04	5.98		
307.9	337.2											

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Executive Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		8th main road										
		From Dead End To Bagaluru Main Road										
0	15		Cum	1	15.00	6.20	6.20	6.20	0.04	3.72		
15	30		Cum	1	15.00	6.20	6.20	6.20	0.04	3.72		
30	45		Cum	1	15.00	6.20	6.10	6.15	0.04	3.69		
45	60		Cum	1	15.00	6.10	6.30	6.20	0.04	3.72		
60	75		Cum	1	15.00	6.30	6.30	6.30	0.04	3.78		
75	90		Cum	1	15.00	6.30	5.80	6.05	0.04	3.63		
90	105		Cum	1	15.00	5.80	6.10	5.95	0.04	3.57		
105	115.1		Cum	1	10.10	6.10	6.20	6.15	0.04	2.48		
115.1	121.9	road break	Cum	1	0.00	6.20	6.20	6.20	0.04	0.00		
121.9	136.9		Cum	1	15.00	6.20	6.30	6.25	0.04	3.75		
136.9	151.9		Cum	1	15.00	6.30	6.40	6.35	0.04	3.81		
151.9	166.9		Cum	1	15.00	6.40	6.20	6.30	0.04	3.78		
166.9	181.9		Cum	1	15.00	6.20	5.50	5.85	0.04	3.51		
181.9	196.9		Cum	1	15.00	5.50	6.20	5.85	0.04	3.51		
196.9	211.9		Cum	1	15.00	6.20	4.90	5.55	0.04	3.33		
211.9	226.9		Cum	1	15.00	4.90	6.30	5.60	0.04	3.36		
226.9	234.3		Cum	1	7.40	6.30	6.40	6.35	0.04	1.88		
234.3	241.1	road break	Cum	1	0.00	6.40	5.10	5.75	0.04	0.00		
241.1	256.1		Cum	1	15.00	5.10	5.30	5.20	0.04	3.12		
256.1	271.1		Cum	1	15.00	5.30	6.30	5.80	0.04	3.48		
271.1	286.1		Cum	1	15.00	6.30	5.00	5.65	0.04	3.39		
286.1	301.1		Cum	1	15.00	5.00	4.50	4.75	0.04	2.85		
301.1	316.1		Cum	1	15.00	4.50	6.20	5.35	0.04	3.21		
316.1	331.1		Cum	1	15.00	6.20	5.30	5.75	0.04	3.45		
331.1	345.8		Cum	1	14.70	5.30	5.10	5.20	0.04	3.06		
		6th Cross Road										
		From 1st Main Road To Dead End										
0	15		Cum	1	15.00	5.00	4.00	4.50	0.04	2.70		
15	30		Cum	1	15.00	4.00	3.70	3.85	0.04	2.31		
30	45		Cum	1	15.00	3.70	4.50	4.10	0.04	2.46		
45	60		Cum	1	15.00	4.50	5.20	4.85	0.04	2.91		
60	73.7		Cum	1	13.70	5.20	5.20	5.20	0.04	2.85		
73.7	80.9	Road Break	Cum	1	0.00	5.20	5.00	5.10	0.00	0.00		
80.9	95.9		Cum	1	15.00	5.00	5.30	5.15	0.04	3.09		
95.9	110.9		Cum	1	15.00	5.30	6.30	5.80	0.04	3.48		
110.9	125.9		Cum	1	15.00	6.30	5.90	6.10	0.04	3.66		
125.9	140.9		Cum	1	15.00	5.90	6.20	6.05	0.04	3.63		
140.9	154.1		Cum	1	13.20	6.20	6.00	6.10	0.04	3.22		
		Vinayaka Nagara Vai 1st Cross to 7th Cross										
		From 1st Cross road To 7th Cross Road										
0	15		Cum	1	15.00	5.20	5.00	5.10	0.04	3.06		
15	28		Cum	1	13.00	5.00	5.40	5.20	0.04	2.70		
28	36.2	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00		
36.2	45		Cum	1	8.80	5.35	5.40	5.38	0.04	1.89		
45	60		Cum	1	15.00	5.40	5.90	5.65	0.04	3.39		
60	75		Cum	1	15.00	5.90	5.30	5.60	0.04	3.36		
75	90		Cum	1	15.00	5.30	5.30	5.30	0.04	3.18		
90	105		Cum	1	15.00	5.30	5.40	5.35	0.04	3.21		
105	120		Cum	1	15.00	5.40	5.70	5.55	0.04	3.33		
120	135		Cum	1	15.00	5.70	4.70	5.20	0.04	3.12		
135	150		Cum	1	15.00	4.70	4.90	4.80	0.04	2.88		
150	165		Cum	1	15.00	4.90	4.80	4.85	0.04	2.91		
165	180		Cum	1	15.00	4.80	5.60	5.20	0.04	3.12		
180	195		Cum	1	15.00	5.60	4.70	5.15	0.04	3.09		
195	210		Cum	1	15.00	4.70	5.20	4.95	0.04	2.97		
210	216		Cum	1	6.00	5.20	6.40	5.80	0.04	1.39		
		7th Cross Road										
		From Vinayaka Temple To SLK Logistics										
0	11.7		Cum	1	11.70	4.20	4.60	4.40	0.04	2.06		
11.7	12.8	Culvert Break	Cum	1	0.00	4.60	5.10	4.85	0.04	0.00		
12.8	30		Cum	1	17.20	5.10	4.80	4.95	0.04	3.41		
30	45		Cum	1	15.00	4.80	5.10	4.95	0.04	2.97		

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

9/11/2021
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore-560024

CIVIL Sig..... Date..... BANGALORE PMC

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

9/11/2021
Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
			Cum	1	15.00	5.10	3.90	4.50	0.04	2.70		
45	60		Cum	1	15.00	3.90	4.70	4.30	0.04	2.58		
60	75		Cum	1	15.00	4.70	4.60	4.65	0.04	2.79		
75	90		Cum	1	15.00	4.60	4.50	4.55	0.04	2.73		
90	105		Cum	1	15.00	4.50	4.50	4.50	0.04	2.70		
105	120		Cum	1	15.00	4.50	4.60	4.55	0.04	2.73		
120	135		Cum	1	15.00	4.60	4.10	4.35	0.04	2.61		
135	150		Cum	1	6.00	4.10	4.60	4.35	0.04	1.04		
150	156											
		Water Tank Road										
			Cum	1	15.00	4.90	4.80	4.85	0.04	2.91		
0.00	15.00		Cum	1	15.00	4.80	4.70	4.75	0.04	2.85		
15.00	30.00		Cum	1	15.00	4.70	5.30	5.00	0.04	3.00		
30.00	45.00		Cum	1	9.50	5.30	5.30	5.30	0.04	2.01		
45.00	54.50											
		Brundavana collage										
		SBI Bank Road										
		From Bagaluru main Road To Aishwarya Nilaya										
0	15		Cum	1	15.00	5.90	5.80	5.85	0.04	3.51		
15	30		Cum	1	15.00	5.80	5.80	5.80	0.04	3.48		
30	45		Cum	1	15.00	5.80	5.90	5.85	0.04	3.51		
45	60		Cum	1	15.00	5.90	5.80	5.85	0.04	3.51		
60	75		Cum	1	15.00	5.80	5.70	5.75	0.04	3.45		
75	90		Cum	1	15.00	5.70	5.75	5.73	0.04	3.44		
90	105		Cum	1	15.00	5.75	5.75	5.75	0.04	3.45		
105	120		Cum	1	15.00	5.75	5.70	5.73	0.04	3.44		
120	135		Cum	1	15.00	5.70	6.00	5.85	0.04	3.51		
135	150		Cum	1	15.00	6.00	5.00	5.50	0.04	3.30		
150	165		Cum	1	15.00	5.00	5.70	5.35	0.04	3.21		
165	180		Cum	1	15.00	5.70	5.20	5.45	0.04	3.27		
180	195		Cum	1	15.00	5.20	5.10	5.15	0.04	3.09		
195	210		Cum	1	15.00	5.10	5.10	5.10	0.04	3.06		
210	225		Cum	1	15.00	5.10	5.60	5.35	0.04	3.21		
225	240		Cum	1	15.00	5.60	5.80	5.70	0.04	3.42		
240	255		Cum	1	15.00	5.80	6.00	5.90	0.04	3.54		
255	270		Cum	1	15.00	6.00	5.40	5.70	0.04	3.42		
270	285		Cum	1	15.00	5.40	4.80	5.10	0.04	3.06		
285	306.6		Cum	1	21.60	4.80	5.90	5.35	0.04	4.62		
		Deduction										
		UGD Chamber	Cum	-11	0.79				0.04	-0.35		
					Area of Circle =(3.14x(1)^2)/4=0.79							
		Electric Pole	Cum	-1	0.95				0.04	-0.04		
					Area of Circle=(3.14x(1.1)^2)/4=0.95							
		OFC Cable Chamber										
		1m X 0.7m	Cum	-18	1.00	0.70	0.70	0.70	0.04	-0.50		
		0.5m X 0.7m	Cum	-3	0.50	0.70	0.70	0.70	0.04	-0.04		
		1.2m X 1m	Cum	-1	1.20	1.00	1.00	1.00	0.04	-0.05		
										Total Executed Quantity	546.28	
										Modified Schedule B Quantity	546.19	
										Now To be Paid Qty		
										Quantity limeted to	**546.19**	**8137.72**	**4444741.29**

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL Pro
Sig.....
Date.....
BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
Item no 24		Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications and directions of the Engineer in charge.										
Measurements taken on		**Vinayaka Nagara**										
		1st main 1st Cross Road										
		From 1st Main Road To 5th Cross Road										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	35.2		Sqm	2	5.20	0.10	0.10	0.10		1.04		
35.2	36.4	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
36.4	51.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
51.4	66.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
66.4	73.9		Sqm	2	7.50	0.10	0.10	0.10		1.50		
73.9	75.1	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
75.1	90.1		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90.1	105.1		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105.1	113.7		Sqm	2	8.60	0.10	0.10	0.10		1.72		
113.7	123.2	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
123.2	138.2		Sqm	2	15.00	0.10	0.10	0.10		3.00		
138.2	153.5		Sqm	2	15.30	0.10	0.10	0.10		3.06		
		1st main 2nd Cross Road										
		From 1st Main Road To 5th Cross Road										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105	115.4		Sqm	2	10.40	0.10	0.10	0.10		2.08		
115.4	122.5	Road Break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
122.5	137.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
137.5	151.4		Sqm	2	13.90	0.10	0.10	0.10		2.78		
		1st cross road										
		From 1st Main Road To Dead End										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120	135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135	150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150	156.9		Sqm	2	6.90	0.10	0.10	0.10		1.38		
		2nd cross road										
		From Sun Suits Apartment To Dead End										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120	135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135	150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150	157.1		Sqm	2	7.10	0.10	0.10	0.10		1.42		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.M.P. Bangalore-560024

Contractor

CIVIL
Sig.
Date
BANGALORE

PMC

Assistant Engineer

Assistant Executive Engi
Byatarayanapura Sub Divis

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		3rd cross										
		From Sai Nivas Building To vinayaka School										
			Sqm	2	15.00	0.10	0.10	0.10				
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75.1		Sqm	2	15.10	0.10	0.10	0.10		3.02		
		4th cross										
		From Thatha Complex To Dead End										
			Sqm	2	15.00	0.10	0.10	0.10				
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.10	0.10	0.10	0.10		3.00		
60	75.1	road break	Sqm	2	0.00	0.10	0.10	0.10		3.02		
75.1	80.7		Sqm	2	15.00	0.10	0.10	0.10		0.00		
80.7	95.7		Sqm	2	15.00	0.10	0.10	0.10		3.00		
95.7	110.7		Sqm	2	15.00	0.10	0.10	0.10		3.00		
110.7	125.7		Sqm	2	15.00	0.10	0.10	0.10		3.00		
125.7	140.7		Sqm	2	15.00	0.10	0.10	0.10		3.00		
140.7	156.6		Sqm	2	15.90	0.10	0.10	0.10		3.18		
		5th cross										
		From Thata Complex To Dead End										
			Sqm	2	15.00	0.10	0.10	0.10				
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	74.2		Sqm	2	14.20	0.10	0.10	0.10		2.84		
74.2	81.4	road break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
81.4	96.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
96.4	111.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
111.4	126.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
126.4	141.4		Sqm	2	15.00	0.10	0.10	0.10		3.00		
141.4	150.4		Sqm	2	9.00	0.10	0.10	0.10		1.80		
150.4	155.8		Sqm	2	5.40	0.10	0.10	0.10		1.08		
		7th main road										
		From Bagaluru Main Road To Dead End										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	104		Sqm	2	14.00	0.10	0.10	0.10		2.80		
104	110.5	road break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
110.5	125.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
125.5	140.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
140.5	155.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
155.5	170.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
170.5	185.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
185.5	200.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
200.5	224.6		Sqm	2	24.10	0.10	0.10	0.10		4.82		
224.6	232.9	road break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
232.9	247.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
247.9	262.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
262.9	277.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
277.9	292.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
292.9	307.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
307.9	337.2		Sqm	2	29.30	0.10	0.10	0.10		5.86		
		8th main road										
		From Dead End To Bagaluru Main Road										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL
Sig.....
Date.....
BANGALORE

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	10.10	0.10	0.10	0.10		2.02		
		road break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	7.40	0.10	0.10	0.10		3.00		
		road break	Sqm	2	0.00	0.10	0.10	0.10		1.48		
			Sqm	2	15.00	0.10	0.10	0.10		0.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
			Sqm	2	14.70	0.10	0.10	0.10		2.94		
		6th Cross Road										
		From 1st Main Road To Dead End										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	73.7		Sqm	2	13.70	0.10	0.10	0.10		2.74		
73.7	80.9	Road Break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
80.9	95.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
95.9	110.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
110.9	125.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
125.9	140.9		Sqm	2	15.00	0.10	0.10	0.10		3.00		
140.9	154.1		Sqm	2	13.20	0.10	0.10	0.10		2.64		
		Vinayaka Nagara Vai 1st Cross to 7th Cross										
		From 1st Cross road To 7th Cross Road										
0	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
15	28		Sqm	2	13.00	0.10	0.10	0.10		2.60		
28	36.2	Culvert	Sqm	2	0.00	0.10	0.10	0.10		0.00		
36.2	45		Sqm	2	8.80	0.10	0.10	0.10		1.76		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120	135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135	150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150	165		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165	180		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180	195		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195	210		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210	216		Sqm	2	6.00	0.10	0.10	0.10		1.20		
		7th Cross Road										
		From Vinayaka Temple To SLK Logistics										
0	11.7		Sqm	2	11.70	0.10	0.10	0.10		2.34		
11.7	12.8	Culvert Break	Sqm	2	0.00	0.10	0.10	0.10		0.00		
12.8	30		Sqm	2	17.20	0.10	0.10	0.10		3.44		
30	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120	135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135	150		Sqm	2	15.00	0.10	0.10	0.10		1.20		
150	156		Sqm	2	6.00	0.10	0.10	0.10				

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

CIVIL PERMIT
Sig.....
Date.....
BANGALORE

Contractor

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth(m) B1	Breadth(m) B2	Breadth(m) Avg(B)	Depth (m)	Quantity	Rate	Amount
		Brundavana collage										
		SBI Bank Road										
		From Bagaluru main Road To Aishwarya Nilaya										
			Sqm	2	15.00	0.10	0.10	0.10		3.00		
15			Sqm	2	15.00	0.10	0.10	0.10		3.00		
30			Sqm	2	15.00	0.10	0.10	0.10		3.00		
45			Sqm	2	15.00	0.10	0.10	0.10		3.00		
60			Sqm	2	15.00	0.10	0.10	0.10		3.00		
75			Sqm	2	15.00	0.10	0.10	0.10		3.00		
90			Sqm	2	15.00	0.10	0.10	0.10		3.00		
105			Sqm	2	15.00	0.10	0.10	0.10		3.00		
120			Sqm	2	15.00	0.10	0.10	0.10		3.00		
135			Sqm	2	15.00	0.10	0.10	0.10		3.00		
150			Sqm	2	15.00	0.10	0.10	0.10		3.00		
165			Sqm	2	15.00	0.10	0.10	0.10		3.00		
180			Sqm	2	15.00	0.10	0.10	0.10		3.00		
195			Sqm	2	15.00	0.10	0.10	0.10		3.00		
210			Sqm	2	15.00	0.10	0.10	0.10		3.00		
225			Sqm	2	15.00	0.10	0.10	0.10		3.00		
240			Sqm	2	15.00	0.10	0.10	0.10		3.00		
255			Sqm	2	15.00	0.10	0.10	0.10		3.00		
270			Sqm	2	15.00	0.10	0.10	0.10		3.00		
285			Sqm	2	21.60	0.10	0.10	0.10		4.32		
306.6												
									Total Executed Quantity	489.08		
									Modified Schedule B Quantity	485.92		
									Now To be Paid Qty			
									Quantity limeted to	485.92	477.25	231905.32
											Sub Total	39539356.92
											For 12% Applicable GST	4744722.83
											Total Amount	44284079.76

Assistant Executive Engine
Byatarayanapura Sub Divisio
B.B.M.P Bangalore-560024

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL Pro
Sig.....
Date.....

Assistant Executive Engine
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner